

DEPARTMENT OF ENVIRONMENTAL QUALITY
AIR QUALITY DIVISION
ACTIVITY REPORT: Scheduled Inspection

N683720014

FACILITY: ROCK RECYCLERS		SRN / ID: N6837
LOCATION: 5699 READY RD, S ROCKWOOD		DISTRICT: Jackson
CITY: S ROCKWOOD		COUNTY: MONROE
CONTACT: James Jackson , Load Operator		ACTIVITY DATE: 11/30/2012
STAFF: Terseer Hemben	COMPLIANCE STATUS: Pending	SOURCE CLASS: MINOR
SUBJECT: Concrete Manufacturing: Fugitive dust		
RESOLVED COMPLAINTS:		

INSPECTED BY : Terseer Hemben, MDEQ
 PERSONNEL PRESENT : Thomas Downs
 FACILITY PHONE NUMBER : 734-783-7400
 FACILITY FAX : 734-379-0311
 DATES OF INSPECTION : 1/19/2013
 SRN: N6837
 Address: 5699 Ready Rd, S. Rockwood MI

FACILITY BACKGROUND: Great Lakes Aggregates Companies-Rock Recyclers.

The Rock Recyclers (RR) is a concrete and rock recycling facility that processes stripped concrete, aggregate rocks and associated road construction materials for reuse. The rock/concrete yard is located in Rockwood; however the facility has portable crushers that relocate to places of need. The company operates a portable non-metallic mineral processing plant that is used to crush and separate aggregate. A front-end loader deposits aggregate into a feeder. The feeder regulates flow into a crusher. The crushed material is conveyed to a screen. After separation, the sized aggregate is conveyed to stockpiles until loaded onto trucks for transport to the end user.

INSPECTION NARATIVE

I arrived at the site at 1300 hours. The purpose of the visit was to conduct a scheduled annual compliance inspection at the company operations. Temperature at the hour was 21 F, wind speed 15 mph coming from SSW, and humidity 68%. I met Mr. Kinney who introduced me to the facility. He informed that Mr. Thomas Downs who was responsible for conducting me around was away from site. He would not be able to provide records to me; however he would pass the request to Mr. Downs later. At the site, I observed the plant was shut down for the season. There were no workers on site. I did not observe the operations; however I relied on past recordkeeping content and practice to show the pattern of compliance with the permit. Mr. Downs sent the records to AQD on February 25, 2013.

COMPLAINT/COMPLIANCE HISTORY:

There have not been records of citizen complaints or LOV's on this operation since in AQD files.

OUTSTANDING CONSENT ORDERS:

None

OUTSTANDING LOV'S:

None

OPERATING SCHEDULE/PRODUCTION RATE

RR operates seasonally as work demands.

PERMIT COMPLIANCE AND EVALUATION:

Based on General Permit # 217-00 referencing NSPS-Subpart OOOO, and

NESHAP –RICE, Title 40 CFR, Part 63, Subpart ZZZZ (NESHAP ZZZZ) involving electric generators on site the inspection determined as follows:

1. In compliance-RR demonstrated there had not been any modification to any system, and/ or process at the above referenced facility since last 3 years (Rule 336.1216). Item#1 on the cover letter confirms the assessment.
2. In compliance –RR demonstrated the visible emissions from the crusher, screen, conveyors; transfer points, wheel loaders, truck traffic, material piles, and etc. were less than the applicable emission limits [SC 1.2]. The visible emission test attached confirmed the assessment.
3. In compliance- RR demonstrated the annual emissions at facility did not exceed 2,000,000 tpy [SC 1.3]. Records attached (attachment B) and MAERS 2011 report confirmed the assessment.
4. In compliance - RR demonstrated the facility only crushed recycled asphalt, and not asbestos tailings or asbestos containing materials [SC 1.5]. Item# 4 on the cover sheet confirmed the assessment.
5. In compliance-RR demonstrated the facility complied with the program for continuous fugitive emissions control specified in Appendix A of the General Permit [SC 1.6]. Attachment C confirmed the assessment.
6. In compliance-RR demonstrated the crusher and screen was equipped with water spray, maintained and working in satisfactory manner while the crusher was in operation [SC 1.7]. Attachment C confirms records of daily maintenance.
7. In compliance - RR demonstrated the plant was tested and results were on file [SC 1.8]. Attachment A confirmed the assessment.
8. In compliance-RR demonstrated the facility kept and maintained daily and annual records of the amount of material processed for each site at which the Company operated [SC 1.9]. Attachment B confirmed the assessment.
9. In compliance - RR demonstrated the company labeled all equipment [1.11]. Attachment D confirmed the assessment.
10. In compliance - RR verified the distance from the crusher to the nearest residential or commercial establishment met the requirement in the general permit [1.13]. Item# 10 confirmed the distances were demonstrated on site maps submitted with the facility relocation.

Inspection Areas of Focus:

1. The entire plant equipment was inspected.
2. Operational practices of containing fugitive dust-At the time of inspection, the plant was shut down. Staff did not observe operational practices.
3. Other associated area of interest- the plant environment was clean. There were no pools of standing water on site, except the truck tire wetting pool.

FINAL COMPLIANCE DETERMINATION:

The inspection of RR facility indicated the source had been conducting rock aggregate recycling for a long period. The Company demonstrated good record keeping practice. AQD determines that RR operated in compliance with the general permit conditions.

NAME th

DATE 3/4/13

SUPERVISOR wrm



Great Lakes Aggregates Companies

February 25, 2013

Mr. Terseer Hemben
Environmental Engineer
MICHIGAN DEPARTMENT OF ENVIRONMENTAL QUALITY
Air Quality Division
3058 West Grand Blvd.
Suite 2-300
Detroit, MI 48202

Subject: Great Lakes Aggregates, Rock Recyclers Facility
Information Request Response
State Registration No. N6837

Dear Mr. Hemben:

Great Lakes Aggregates, LLC (Great Lakes Aggregates) has prepared this correspondence in response to the Michigan Department of Environmental Quality (MDEQ) Air Quality Division (AQD) Pre-Inspection Conference information request that was received by Great Lakes Aggregates for its Rock Recyclers facility (N6837). The following numbered items are responses that correspond to the numbered information/records requested in the Pre-Inspection Conference document.

1. The Rock Recyclers facility has not been modified in the last three years.
2. As demonstrated in the visible emissions test report presented in Attachment A, the visible emissions from the Rock Recyclers facility are less than the applicable emission limits.
3. The material throughput for the Rock Recyclers facility is less than the permitted 2,000,000 Tpy. Attachment B presents facility throughput records for 2012 and MAERS emission calculations for reporting year 2011 and 2012.
4. The Rock Recyclers facility only crushes concrete and asphalt.
5. The Rock Recyclers facility complies with the program for continuous fugitive emissions control in Appendix A of the general permit. Attachment C presents examples of facility daily operator records indicating water application, as well as photographs of the water spray devices installed on the equipment.
6. The crusher and screen are equipped with water spray devices. The water spray devices are maintained and are in good working order. Attachment C presents examples of facility daily operator records where any maintenance performed is recorded.
7. Attachment A presents the visible emissions test report for the Rock Recyclers facility. A copy of the test report is on file with Great Lakes Aggregates.
8. Attachment B presents facility throughput records for 2012, demonstrating the amount of material processed by the Rock Recyclers facility.



Great Lakes Aggregates Companies

M. Terseer Hemben
MDEQ Air Quality Division

Page 2
February 25, 2013

9. The Rock Recyclers equipment is appropriately labeled. Attachment D contains photographs of equipment labels.
10. The Rock Recyclers facility is operated at least 500, respectively, from any residential or commercial establishment or place of public assembly as specified in the Permit to Install. These distances are demonstrated on site maps submitted with the facility relocation notifications.

Please contact us or Derenzo and Associates at (734) 464-3880 or escamp@derenzo.com if you have any questions or require additional information.

Sincerely,

GREAT LAKES AGGREGATES, LLC

Tom Downs
Operations Manager

Attachments

ATTACHMENT A
VE REPORT

Derenzo and Associates, Inc.

Environmental Consultants

August 12, 2002

Mr. Michael E. Smith
General Manager
ROCK RECYCLERS
7500 Reaume Road
Newport, MI 48166

Subject: Results of visible emission compliance testing conducted on the portable non-metallic mineral processing facility in operation at Rock Recyclers in Auburn Hills, Michigan

Dear Mr. Smith:

Derenzo and Associates, Inc. is pleased to provide Rock Recyclers with three copies of the results of visible emission compliance tests conducted on the portable non-metallic mineral processing facility in Auburn Hills, Michigan. One copy of the results is for Rock Recycler's records, two copies are required to be forwarded to the Michigan Department of Environmental Quality, Air Quality Division (MDEQ-AQD), Southeast Michigan District Office at the address specified on the enclosed sample cover letter.


The average results of the visible emission measurements for the tested processes were between 0% and <5% opacity.

Derenzo and Associates, Inc. appreciates the opportunity to be of service to Rock Recyclers.

Please contact me if you have any questions.

Sincerely,

DERENZO AND ASSOCIATES, INC.



Rosana Foco
Project Engineer

Enclosures

August 12, 2002

Air Quality Division
SOUTHEAST MICHIGAN DISTRICT HEADQUARTERS
38980 Seven Mile Road
Livonia, MI 48152-1006

Subject: Results of visible emission compliance testing conducted on new equipment installed at the portable non-metallic mineral processing facility in operation at Rock Recyclers in Auburn Hills, Michigan

Rock Recyclers is pleased to provide the Michigan Department of Environmental Quality, Air Quality Division (MDEQ-AQD), Southeast Michigan District Office with two copies of the results of visible emission compliance tests conducted on new equipment installed at the portable non-metallic mineral processing facility in operation in Auburn Hills, Michigan.

The average results of the visible emission measurements for the tested processes were between 0% and <5% opacity.

Ms. Rosana Foco of Derenzo and Associates, Inc. performed the visible emission compliance testing on August 8, 2002.

If you require additional information please contact me at (734) 586-7385 or Ms. Foco at (734) 464-3880.

Please contact me if you have any questions.

Sincerely,

ROCK RECYCLERS

Michael E. Smith
General Manager

Enclosures

Derenzo and Associates, Inc.

Environmental Consultants

RESULTS
OF
VISIBLE EMISSION COMPLIANCE TESTING
CONDUCTED
ON NEW EQUIPMENT INSTALLED AT
ROCK RECYCLERS PORTABLE NON-METALLIC
MINERAL PROCESSING FACILITY

Auburn Hills, Michigan

Project No. 0201012

August 12, 2002

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION.....	1
2.0 PROCESS DESCRIPTION.....	1
3.0 TEST PROCEDURES	2
4.0 TEST RESULTS	2

LIST OF APPENDICES

APPENDIX A	EMISSION POINTS
APPENDIX B	USEPA METHOD 9
APPENDIX C	QUALIFIED OBSERVER CERTIFICATES
APPENDIX D	FIELD SAMPLING DATA SHEETS

LIST OF FIGURES

Figure 1	Process flow diagram	4
----------	----------------------------	---

LIST OF TABLES

Table 4.1	Visible Emission Measurements	5
-----------	-------------------------------------	---

Derenzo and Associates, Inc.

Environmental Consultants

RESULTS OF VISIBLE EMISSION COMPLIANCE TESTING CONDUCTED ON NEW EQUIPMENT INSTALLED AT ROCK RECYCLERS PORTABLE NON-METALLIC MINERAL PROCESSING FACILITY

1.0 INTRODUCTION

Rock Recyclers retained Derenzo and Associates, Inc. to conduct compliance testing on visible emissions (VE) from new equipment installed at their portable non-metallic mineral processing facility currently located in Auburn Hills, Michigan. This testing is a requirement of General Air Use Permit No. 217-00 which was issued to Rock Recyclers by the Michigan Department of Environmental Quality, Air Quality Division (MDEQ-AQD).

Ms. Rosana Foco of Derenzo and Associates, Inc conducted the VE testing on August 8, 2002. Mr. Michael E. Smith of Rock Recyclers coordinated the testing project.

Mr. Tom Maza of the Air Quality Division, Southeast District Office verbally approved a visible emission test plan dated May 2, 2002, which outlines the emission measurement protocol and procedures used for the compliance testing, before the field measurements were performed and was notified of the compliance testing dates.

2.0 PROCESS DESCRIPTION

Rock Recyclers operates a portable non-metallic mineral processing plant that is used to crush and separate aggregate. A front-end loader deposits aggregate into a feeder. The feeder regulates flow into a crusher. The crushed material is conveyed to a screen. After separation, the sized aggregate is conveyed to stockpiles until loaded onto trucks for transport to the end user.

Figure 1 is a flow diagram of the Rock Recyclers non-metallic mineral processing operations, and identifies all of the tested processes.

Derenzo and Associates, Inc.

3.0 TEST PROCEDURES

United States Environmental Protection Agency (USEPA) Method 9, *Visible Determination of the Opacity of Emissions From Stationary Sources*, was used to determine the opacity (VE) of the fugitive dust emissions generated by the processing operations. A qualified visible emission observer observed the VE test.

The VE measurement sampling times and procedures used for the testing are consistent with those specified in the visible emissions test plan and the requirements of 40 CFR Part 60, Subparts A (General Provisions) and OOO (Federal New Source Performance Standards for Nonmetallic Mineral Processing Plants) regulations.

Section §60.675(c)(3) specifies that Method 9 observations for fugitive emissions from sources affected under §60.672(b) may be reduced from 3 hours (30, 6 minute averages) to 1 hour (10, 6 minute averages), if no individual opacity readings exceed 10% and no more than 3 readings of 10% are observed for the first 1 hour measurement period.

Section §60.675(c)(4) specifies that Method 9 observations for fugitive emissions from crushers affected under §60.672(c) may be reduced from 3 hours to 1 hour, if no opacity readings exceed 15% and no more than 3 readings of 15% are observed for the first 1-hour measurement period.

Section 60.675(c)(1)(iii) specifies Method 9 observation procedures that were utilized and are applicable to affected facilities using wet dust suppression for particulate matter control (i.e., a visible mist is sometimes generated by the emissions and is not to be considered a visible emission and the observation of emissions is to be made at a point in the plume where the mist is no longer visible).

As specified in the visible emission test plan, process operations that were water suppressed and considered saturated, were not monitored for VE.

Appendix A provides a list of the emission points.

Appendix B provides a copy of USEPA Method 9.

Appendix C provides a copy of the certificate issued to the qualified observer.

4.0 TEST RESULTS

The average VE test measurements performed on the identified portable crushing processes were between 0% and <5% opacity.


Rock Recyclers processed about 1400 tons of aggregate over the four (4) hour VE testing period, averaging a processing rate of 350 Tph.

Derenzo and Associates, Inc.

Table 4.1 presents the results for the VE test measurements recorded for the portable non-metallic mineral processing facility.

Appendix D provides a copy of field sampling data sheets.

Report Prepared By:

A handwritten signature in cursive script, appearing to read "Rosana Foco".

Rosana Foco
Project Engineer

Derenzo and Associates, Inc.




Figure 1. Rock Recyclers portable non-metallic aggregate processing facility

Table 4.1. Visible Emission Measurements

Emission Source Description	Test Date	Start Time	Stop Time	Maximum Opacity	Minimum Opacity	Maximum Average Opacity
1. Feeder (F2) to Conveyor (C13)	8/8/2002	9:30	10:30	0%	0%	<5%
2. Conveyor (C13)	8/8/2002	9:30	10:30	0%	0%	<5%
3. Conveyor (I3) to Conveyor (C1)	8/8/2002	9:30	10:30	0%	0%	<5%
4. Screen (SCR1) to Conveyor (C14)	8/8/2002	10:32	11:32	0%	0%	<5%
5. Conveyor (C14)	8/8/2002	10:32	11:32	0%	0%	<5%
6. Conveyor (C14) to Conveyor (C7)	8/8/2002	10:32	11:32	0%	0%	<5%
7. Conveyor (C4) to Conveyor (C11)	8/8/2002	11:55	12:55	0%	0%	<5%
8. Conveyor (C11)	8/8/2002	11:55	12:55	0%	0%	<5%
9. Conveyor (I1) to Conveyor (C12)	8/8/2002	11:55	12:55	0%	0%	<5%
10. Conveyor (C12)	8/8/2002	1:00	2:00	0%	0%	<5%
11. Conveyor (C12) to Crusher (CR1)	8/8/2002	1:00	2:00	0%	0%	<5%

Derenzo and Associates, Inc.

APPENDIX A
EMISSION POINTS

Derenzo and Associates, Inc.

EMISSION POINTS

Rock Recyclers
New Equipment
Portable Non-Metallic Mineral Processing Facility
Auburn Hills, Michigan

1. Feeder (F2) to Conveyor (C13)
2. Conveyor (C13)
3. Conveyor (C13) to Conveyor (C1)
4. Screen (SCR1) to Conveyor (C14)
5. Conveyor (C14)
6. Conveyor (C14) to Conveyor (C7)
7. Conveyor (C4) to Conveyor (C11)
8. Conveyor (C11)
9. Conveyor (C11) to Conveyor (C12)
10. Conveyor (C12)
11. Conveyor (C12) to Crusher (CR1)

Derenzo and Associates, Inc.

APPENDIX B
USEPA METHOD 9

Method 9 – Visible Determination of the Opacity of Emissions from Stationary Sources

INTRODUCTION

- (a) Many stationary sources discharge visible emissions into the atmosphere; these emissions are usually in the shape of a plume. This method involves the determination of plume opacity by qualified observers. The method includes procedures for the training and certification of observers and procedures to be used in the field for determination of plume opacity.
- (b) The appearance of a plume as viewed by an observer depends upon a number of variables, some of which may be controllable in the field. Variables which can be controlled to an extent to which they no longer exert a significant influence upon plume appearance include: angle of the observer with respect to the plume; angle of the observer with respect to the sun; point of observation of attached and detached steam plume; and angle of the observer with respect to a plume emitted from a rectangular stack with a large length to width ratio. The method includes specific criteria applicable to these variables.
- (c) Other variables which may not be controlled in the field are luminescence and color contrast between the plume and the background against which the plume is viewed. These variables exert an influence upon the appearance of a plume as viewed by an observer and can affect the ability of the observer to assign accurately opacity values to the observed plume. Studies of the theory of plume opacity and field studies have demonstrated that a plume is most visible and presents the greatest apparent opacity when viewed against a contrasting background. Accordingly, the opacity of a plume viewed under conditions where a contrasting background is present can be assigned with the greatest degree of accuracy. However, the potential for a positive error is also the greatest when a plume is viewed under such contrasting conditions. Under conditions presenting a less contrasting background, the apparent opacity of a plume is less and approaches zero as the color and luminescence contrast decrease toward zero. As a result, significant negative bias decreases rather than increases the possibility that a plant operator will be incorrectly cited for a violation of opacity standards as a result of observer error.
- (d) Studies have been undertaken to determine the magnitude of positive errors made by qualified observers while reading plumes under contrasting conditions and using the procedures set forth in this method. The results of these studies (field trials) which involve a total of 769 sets of 25 readings each are as follows:
 - (1) For black plumes (133 sets at a smoke generator), 100 percent of the sets were read with a positive error of less than 7.5 percent opacity; 99 percent were read with a positive error of less than 5 percent opacity. (Note: For a set, positive error = average opacity determined by observers' 25 observations - average opacity determined from transmissometer's 25 recordings.)
 - (2) For white plumes (170 sets at a smoke generator, 168 sets at a coal-fired plant, 298 sets at a sulfuric acid plant), 99 percent of the sets were read with a positive error of less than 7.5 percent opacity; 95 percent were read with a positive error of less than 5 percent opacity.

- (e) The positive observational error associated with an average of twenty-five readings is therefore established. The accuracy of the method must be taken into account when determining possible violations of applicable opacity standards.

1. PRINCIPLE AND APPLICABILITY

- 1.1 **Principle.** The opacity of emissions from stationary sources is determined by a qualified observer.
- 1.2 **Applicability.** This method is applicable for the determination of the opacity of emissions from stationary sources pursuant to § 60.11(b) and for visually determining opacity of emissions.

2. PROCEDURES

The observer qualified in accordance with Section 3 of this method shall use the following procedures for visually determining the opacity of emissions.

- 2.1 **Position.** The qualified observer shall stand at a distance sufficient to provide a clear view of the emissions with the sun oriented in the 140° sector to his back. Consistent with maintaining the above requirement, the observer shall, as much as possible, make his observations from a position such that his line of vision is approximately perpendicular to the plume direction and, when observing opacity of emissions from rectangular outlets (e.g., roof monitor, open baghouses, noncircular stacks), approximately perpendicular to the longer axis of the outlet. The observer's line of sight should not include more than one plume at a time when multiple stacks are involved, and in any case the observer should make his observations with his line of sight perpendicular to the longer axis of such a set of multiple stacks (e.g., stub stacks on baghouses).
- 2.2 **Field Records.** The observer shall record the name of the plant, emission locations, facility type, observer's name and affiliation, and the date on a field data sheet (Figure 9-1). The time, estimated distance to the emission location, approximate wind direction, estimated wind speed, description of the sky condition (presence and color of clouds), and plume background are recorded on a data sheet at the time opacity readings are initiated and completed.
- 2.3 **Observations.** Opacity observations shall be made at the point of greatest opacity in that portion of the plume where condensed water vapor is not present. The observer shall not look continuously at the plume but instead shall observe the plume momentarily at 15-second intervals.
- 2.3.1 **Attached Steam Plumes.** When condensed water vapor is present within the plume as it emerges from the emission outlet, opacity observations shall be made beyond the point in the plume at which condensed water vapor is no longer visible. The observer shall record the approximate distance from the emission outlet to the point in the plume at which the observations were made.
- 2.3.2 **Detached Steam Plume.** When water vapor in the plume condenses and becomes visible at a distinct distance from the emission outlet, the opacity of emissions should be evaluated at the emission outlet prior to the condensation of water and the formation of the steam plume.

2.4 Recording Observations. Opacity observations shall be recorded to the nearest 5 percent at 15-second intervals on an observational record sheet. (See Figure 9-2 for an example.) A minimum of 24 observations shall be recorded. Each momentary observation recorded shall be deemed to represent the average opacity of emissions for a 15-second period.

2.5 Data Reduction. Opacity shall be determined as an average of 24 consecutive observations recorded at 15-second intervals. Divide the observations recorded on the record sheet into sets of 24 consecutive observations. A set is composed of any 24 consecutive observations. Sets need not be consecutive in time and in no case shall two sets overlap. For each set of 24 observations, calculate the average by summing the opacity of the 24 observations and dividing this sum by 24. If an applicable standard specifies an averaging time requiring more than 24 observations, calculate the average for all observation made during the specified time period. Record the average opacity on a record sheet. (See Figure 9-1 for an example.)

3. QUALIFICATION AND TESTING

3.1 Certification Requirements. To receive certification as a qualified observer, a candidate must be tested and demonstrate the ability to assign opacity readings in 5 percent increments to 25 different black plumes and 25 different white plumes, with an error not to exceed 15 percent opacity on any one reading and average error not to exceed 7.5 percent opacity in each category. Candidates shall be tested according to the procedures described in Section 3.2. Smoke generators used pursuant to Section 3.2 shall be equipped with a smoke meter which meets the requirements of Section 3.3. The certification shall be valid for a period of 6 months, at which time the qualification procedure must be repeated by any observer in order to retain certification.

3.2 Certification Procedure. The certification test consists of showing the candidate a complete run of 50 plumes – 25 black plumes and 25 white plumes – generated by a smoke generator. Plumes within each set of 25 black and 25 white runs shall be presented in random order. The candidate assigns an opacity value to each plume and records his observation on a suitable form. At the completion of each run of 50 readings, the score of the candidate is determined. If a candidate fails to qualify, the complete run of 50 readings must be repeated in any retest. The smoke test may be administered as part of a smoke school or training program and may be preceded by training or familiarization runs of the smoke generator during which candidates are shown black and white plumes of known opacity.

3.3 Smoke Generator Specifications. Any smoke generator used for the purposes of Section 3.2 shall be equipped with a smoke meter installed to measure opacity across the diameter of the smoke generator stack. The smoke meter output shall display in-stack opacity based upon a path length equal to the stack exit diameter, on a full 0 to 100 percent chart recorder scale. The smoke meter optical design and performance shall meet the specifications shown in Table 9-1. The smoke meter shall be calibrated as prescribed in Section 3.3.1 prior to the conduct of each smoke reading test. At the completion of each test, the zero and span drift shall be checked and if the drift exceeds ± 1 percent opacity, the condition shall be corrected prior to conducting any subsequent test runs. The smoke meter shall be demonstrated, at the time of installation, to meet the specifications listed in Table 9-1. This demonstration shall be repeated following any subsequent repair or replacement of the photocell or associated electronic circuitry including the chart recorder or output meter, or every 6 months, whichever occurs first.

TABLE 9-1 SMOKE METER DESIGN AND PERFORMANCE SPECIFICATIONS

Parameter	Specification
a. Light Source	Incandescent lamp operated at nominal rated voltage
b. Spectral response of photocell	Photopic (daylight spectral response of the human eye – Citation 3)
c. Angle of view	15° maximum total angle
d. Angle of projection	15° maximum total angle
e. Calibration error	±3% opacity, maximum
f. Zero and span drift	±1% opacity, 30 minutes
g. Response time	5 seconds

3.3.1 Calibration. The smoke meter is calibrated after allowing a minimum of 30 minutes warmup by alternating producing simulated opacity of 0 percent and 100 percent. When stable response at 0 percent or 100 percent is noted, the smoke reader is adjusted to produce an output of 0 percent or 100 percent, as appropriate. This calibration shall be repeated until stable 0 percent and 100 percent opacity values may be produced by alternately switching the power to the light source on and off while the smoke generator is not producing smoke.

3.3.2 Smoke Meter Evaluation. The smoke meter design and performance are to be evaluated as follows:

3.3.2.1 Light Source. Verify from manufacturer's data and from voltage measurements made at the lamp, as installed, that the lamp is operated within ±5 percent of the nominal rated voltage.

3.3.2.2 Spectral Response of Photocell. Verify from manufacturer's data that the photocell has a photopic response; i.e., the spectral sensitivity of the cell shall closely approximate the standard spectral-luminosity in (b) of Table 9-1.

3.3.2.3 Angle of View. Check construction geometry to ensure that the total angle of view of the smoke plume, as seen by the photocell, does not exceed 15°. The total angle of view may be calculated from $Q = 2 \tan^{-1} (d/2L)$, where Q = total angle of view, d = the sum of the photocell diameter + the diameter of the limiting aperture; and L = the distance from the photocell to the limiting aperture. The limiting aperture is the point in the path between the photocell and the smoke plume where the angle of view is most restricted. In smoke generator smoke meters this is normally an orifice plate.

3.3.2.4 Angle of Projection. Check construction geometry to ensure that the total angle of projection of the lamp on the smoke plume does not exceed 15°. The total angle of projection may be calculated from: $Q = 2 \tan^{-1} (d/2L)$, where Q = total angle of projection; d = the sum of the length of the lamp filament + the diameter of the limiting aperture; and L = the distance from the lamp to the limiting aperture.

3.3.2.5 Calibration Error. Using neutral-density filters of known opacity, check the error between the actual response and the theoretical linear response of the smoke meter. This check is accomplished by first calibrating the smoke meter according to Section 3.3.1 and then inserting a series of three neutral-density filters of nominal opacity of 20, 50, and 75 percent in the smoke meter pathlength. Filters calibrated within 2 percent shall be used. Care should be taken when inserting the filters to prevent stray light from affecting the meter. Make a total of five nonconsecutive readings for each filter. The maximum error on any one reading shall be 3 percent opacity.

3.3.2.6 Zero and Span Drift. Determine the zero and span drift by calibrating and operating the smoke generator in a normal manner over a 1-hour period. The drift is measured by checking the zero and span at the end of this period.

3.3.2.7 Response Time. Determine the response time by producing a series of five simulated 0 percent and 100 percent opacity values and observing the time required to reach stable response. Opacity values of 0 percent and 100 percent may be simulated by alternately switching the power to the light source off and on while the smoke generator is not operating.

4. BIBLIOGRAPHY

1. Air Pollution Control District Rules and Regulations, Los Angeles County Air Pollution Control District, Regulation IV, Prohibitions, Rule 50.
2. Weisburd, Melvin I., Field Operations and Enforcement Manual for Air, U.S. Environmental Protection Agency, Research Triangle Park, NC, APTD-1100, August 1972, pp. 4.1-4.36.
3. Condon, E.U., and Odishaw, H., Handbook of Physics, McGraw-Hill Co., New York, NY, 1958, Table 3.1, p.6-52.

Derenzo and Associates, Inc.

APPENDIX C

QUALIFIED OBSERVER CERTIFICATE

EASTERN TECHNICAL ASSOCIATES

ROSANA FOCO

met the specifications of Federal Reference Method 9 and qualifies as a visible emissions evaluator. Maximum deviation on white and black smoke did not exceed 7.5% opacity and no single error exceeding 15% opacity was incurred during the certification test conducted by Eastern Technical Associates of Raleigh, NC. This certificate is valid for six months from date of issue and expires on the date below:

Michael W. Seampel
DIRECTOR OF TRAINING

4/9/2002
DATE OF SCHOOL

BEARER	294990	10/9/2002
CERTIFICATION NUMBER		EXPIRATION DATE

Derenzo and Associates, Inc.

APPENDIX D
FIELD SAMPLING DATA SHEETS

SOURCE NAME											
Rock RECYCLERS											
SOURCE ID NUMBER											
F2 to C13											
OBSERVATION DATE				START TIME				STOP TIME			
8/8/02				9:30				10:30			
MIN	SEC	0	15	30	45	MIN	SEC	0	15	30	45
1		0	0	0	0	31		0	0	0	0
2		0	0	0	0	32		0	0	0	0
3		0	0	0	0	33		0	0	0	0
4		0	0	0	0	34		0	0	0	0
5		0	0	0	0	35		0	0	0	0
6		0	0	0	0	36		0	0	0	0
7		0	0	0	0	37		0	0	0	0
8		0	0	0	0	38		0	0	0	0
9		0	0	0	0	39		0	0	0	0
10		0	0	0	0	40		0	0	0	0
11		0	0	0	0	41		0	0	0	0
12		0	0	0	0	42		0	0	0	0
13		0	0	0	0	43		0	0	0	0
14		0	0	0	0	44		0	0	0	0
15		0	0	0	0	45		0	0	0	0
16		0	0	0	0	46		0	0	0	0
17		0	0	0	0	47		0	0	0	0
18		0	0	0	0	48		0	0	0	0
19		0	0	0	0	49		0	0	0	0
20		0	0	0	0	50		0	0	0	0
21		0	0	0	0	51		0	0	0	0
22		0	0	0	0	52		0	0	0	0
23		0	0	0	0	53		0	0	0	0
24		0	0	0	0	54		0	0	0	0
25		0	0	0	0	55		0	0	0	0
25		0	0	0	0	56		0	0	0	0
27		0	0	0	0	57		0	0	0	0
28		0	0	0	0	58		0	0	0	0
29		0	0	0	0	59		0	0	0	0
30		0	0	0	0	60		0	0	0	0

SOURCE NAME											
Rock RECYCLERS											
SOURCE ID NUMBER											
C13											
OBSERVATION DATE				START TIME				STOP TIME			
8/8/02				9:30				10:30			
MIN	SEC	0	15	30	45	MIN	SEC	0	15	30	45
1		0	0	0	0	31		0	0	0	0
2		0	0	0	0	32		0	0	0	0
3		0	0	0	0	33		0	0	0	0
4		0	0	0	0	34		0	0	0	0
5		0	0	0	0	35		0	0	0	0
6		0	0	0	0	36		0	0	0	0
7		0	0	0	0	37		0	0	0	0
8		0	0	0	0	38		0	0	0	0
9		0	0	0	0	39		0	0	0	0
10		0	0	0	0	40		0	0	0	0
11		0	0	0	0	41		0	0	0	0
12		0	0	0	0	42		0	0	0	0
13		0	0	0	0	43		0	0	0	0
14		0	0	0	0	44		0	0	0	0
15		0	0	0	0	45		0	0	0	0
16		0	0	0	0	46		0	0	0	0
17		0	0	0	0	47		0	0	0	0
18		0	0	0	0	48		0	0	0	0
19		0	0	0	0	49		0	0	0	0
20		0	0	0	0	50		0	0	0	0
21		0	0	0	0	51		0	0	0	0
22		0	0	0	0	52		0	0	0	0
23		0	0	0	0	53		0	0	0	0
24		0	0	0	0	54		0	0	0	0
25		0	0	0	0	55		0	0	0	0
26		0	0	0	0	56		0	0	0	0
27		0	0	0	0	57		0	0	0	0
28		0	0	0	0	58		0	0	0	0
29		0	0	0	0	59		0	0	0	0
30		0	0	0	0	60		0	0	0	0

SOURCE NAME											
Rock RECYCLERS											
SOURCE ID NUMBER											
C13 to C1											
OBSERVATION DATE				START TIME				STOP TIME			
8/8/02				9:30				10:30			
MIN	SEC	0	15	30	45	MIN	SEC	0	15	30	45
1		0	0	0	0	31		0	0	0	0
2		0	0	0	0	32		0	0	0	0
3		0	0	0	0	33		0	0	0	0
4		0	0	0	0	34		0	0	0	0
5		0	0	0	0	35		0	0	0	0
6		0	0	0	0	36		0	0	0	0
7		0	0	0	0	37		0	0	0	0
8		0	0	0	0	38		0	0	0	0
9		0	0	0	0	39		0	0	0	0
10		0	0	0	0	40		0	0	0	0
11		0	0	0	0	41		0	0	0	0
12		0	0	0	0	42		0	0	0	0
13		0	0	0	0	43		0	0	0	0
14		0	0	0	0	44		0	0	0	0
15		0	0	0	0	45		0	0	0	0
16		0	0	0	0	46		0	0	0	0
17		0	0	0	0	47		0	0	0	0
18		0	0	0	0	48		0	0	0	0
19		0	0	0	0	49		0	0	0	0
20		0	0	0	0	50		0	0	0	0
21		0	0	0	0	51		0	0	0	0
22		0	0	0	0	52		0	0	0	0
23		0	0	0	0	53		0	0	0	0
24		0	0	0	0	54		0	0	0	0
25		0	0	0	0	55		0	0	0	0
26		0	0	0	0	56		0	0	0	0
27		0	0	0	0	57		0	0	0	0
28		0	0	0	0	58		0	0	0	0
29		0	0	0	0	59		0	0	0	0
30		0	0	0	0	60		0	0	0	0


SOURCE NAME Rock Recyclers	
SOURCE ID NUMBER F2 to C13	
PROCESS EQUIPMENT Feeder to Conveyor	OPERATING MODE 350 TPH
CONTROL EQUIPMENT 0	OPERATING MODE -
DESCRIBE EMISSION POINT START Transfer STOP	
HT ABOVE GROUND LEVEL START 10ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 10ft STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START 30ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START Fugitive STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START NA STOP -	
DESCRIBE BACKGROUND START Machinery STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Grey STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>
WIND SPEED START 5/10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START STOP
AMBIENT TEMP START 67 STOP 69	WET BULB TEMP NA
	RH % -
Source Layout Sketch	Draw North Arrow


SOURCE NAME Rock Recyclers	
SOURCE ID NUMBER C13	
PROCESS EQUIPMENT Conveyor	OPERATING MODE 350 TPH
CONTROL EQUIPMENT -	OPERATING MODE -
DESCRIBE EMISSION POINT START Point STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START 15ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 15ft STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START 30ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START Continuous STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START NA STOP -	
DESCRIBE BACKGROUND START Machinery STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Grey STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>
WIND SPEED START 5/10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START STOP
AMBIENT TEMP START 67 STOP 69	WET BULB TEMP NA
	RH % -
Source Layout Sketch	Draw North Arrow


SOURCE NAME Rock Recyclers	
SOURCE ID NUMBER C13 to C1	
PROCESS EQUIPMENT Conveyor to Conveyor	OPERATING MODE 350 TPH
CONTROL EQUIPMENT 0	OPERATING MODE -
DESCRIBE EMISSION POINT START Transfer STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START 20ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 20ft STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START 30ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START Fugitive STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START NA STOP -	
DESCRIBE BACKGROUND START Machinery STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Grey STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>
WIND SPEED START 5/10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START STOP
AMBIENT TEMP START 67 STOP 69	WET BULB TEMP NA
	RH % -
Source Layout Sketch	Draw North Arrow

OBSERVER'S NAME (PRINT) ROSANNA FOC		ORGANIZATION Deverna & Associates, Inc.	
OBSERVER'S SIGNATURE Rosanna Foc	DATE 8/8/02	CERTIFIED BY Eastern Technical Assoc.	DATE 4/09/02

ADDRESS Rock Recyclers 7500 Reams Rd. Newport, NJ 08166

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER <i>C12</i>	
PROCESS EQUIPMENT <i>Conveyor</i>	OPERATING MODE <i>350TPH</i>
CONTROL EQUIPMENT <i>—</i>	OPERATING MODE <i>—</i>
DESCRIBE EMISSION POINT START <i>Point</i> STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START <i>15ft</i> STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START <i>15ft</i> STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START <i>35ft</i> STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START <i>NE</i> STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START <i>Fugitive</i> STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START <i>Brown</i> STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START <i>NA</i> STOP <i>—</i>	
DESCRIBE BACKGROUND START <i>Machinery</i> STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START <i>Grey</i> STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START <i>Clear</i> STOP <input checked="" type="checkbox"/>
WIND SPEED START <i>5-10</i> STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <i>—</i> STOP <i>—</i>
AMBIENT TEMP START <i>—</i> STOP <i>—</i>	WET BULB TEMP <i>—</i> RH % <i>—</i>
Source Layout Sketch Draw North Arrow 	

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER <i>C12 to C21</i>	
PROCESS EQUIPMENT <i>Conveyor to Crusher</i>	OPERATING MODE <i>350TPH</i>
CONTROL EQUIPMENT <i>Water Spray</i>	OPERATING MODE <i>—</i>
DESCRIBE EMISSION POINT START <i>Transfer</i> STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START <i>25ft</i> STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START <i>25ft</i> STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START <i>35ft</i> STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START <i>NE</i> STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START <i>Fugitive</i> STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START <i>Brown</i> STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START <i>NA</i> STOP <i>—</i>	
DESCRIBE BACKGROUND START <i>Machinery</i> STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START <i>Grey</i> STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START <i>Clear</i> STOP <input checked="" type="checkbox"/>
WIND SPEED START <i>5-10</i> STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <i>—</i> STOP <i>—</i>
AMBIENT TEMP START <i>—</i> STOP <i>—</i>	WET BULB TEMP <i>—</i> RH % <i>—</i>
Source Layout Sketch Draw North Arrow 	

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER	
PROCESS EQUIPMENT	OPERATING MODE <i>35</i>
CONTROL EQUIPMENT	OPERATING MODE
DESCRIBE EMISSION POINT START STOP	
HT ABOVE GROUND LEVEL START STOP	HT RELATIVE TO OBSERVER START STOP
DISTANCE FROM OBSERVER START STOP	DIRECTION FROM OBSERVER START STOP
DESCRIBE EMISSIONS START STOP	
EMISSION COLOR START STOP	PLUME TYPE: CONTINUOUS <input type="checkbox"/> FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>
WATER DROPLETS PRESENT: NO <input type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START STOP	
DESCRIBE BACKGROUND START STOP	
BACKGROUND COLOR START STOP	SKY CONDITIONS START STOP
WIND SPEED START STOP	WIND DIRECTION START STOP
AMBIENT TEMP START STOP	WET BULB TEMP RH %
Source Layout Sketch Draw North Arrow 	

OBSERVER'S NAME (PRINT) <i>Rosana Foco</i>		ORGANIZATION <i>Davergo & Associates, Inc</i>	
OBSERVER'S SIGNATURE <i>Rosana Foco</i>	DATE <i>8/5/02</i>	CERTIFIED BY <i>Eastern Technical Assoc.</i>	DATE <i>4/19/02</i>

ADDRESS <i>Rock Recyclers 7500 Reame Road Newport, MI 48166</i>
--

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER <i>C4 to C11</i>	
PROCESS EQUIPMENT <i>Conveyor to Conveyor</i>	OPERATING MODE <i>300TPH</i>
CONTROL EQUIPMENT <i>0</i>	OPERATING MODE
DESCRIBE EMISSION POINT START <i>Transfer</i> STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START <i>3ft</i> STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START <i>2ft</i> STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START <i>30ft</i> STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START <i>NE</i> STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START <i>Fugitive</i> STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START <i>Brown</i> STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>
FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START <i>NA</i> STOP <input type="checkbox"/>	
DESCRIBE BACKGROUND START <i>Machinery</i> STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START <i>Grey</i> STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START <i>Clear</i> STOP <input checked="" type="checkbox"/>
WIND SPEED START <i>5-10</i> STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>
AMBIENT TEMP START <i>72</i> STOP <input checked="" type="checkbox"/>	WET BULB TEMP -
RH % -	
Source Layout Sketch Draw North Arrow	

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER <i>C11</i>	
PROCESS EQUIPMENT <i>Conveyor</i>	OPERATING MODE <i>350TPH</i>
CONTROL EQUIPMENT	OPERATING MODE
DESCRIBE EMISSION POINT START <i>Point</i> STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START <i>3ft</i> STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START <i>3ft</i> STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START <i>30ft</i> STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START <i>NE</i> STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START <i>Fugitive</i> STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START <i>Brown</i> STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>
FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START <i>NA</i> STOP <input type="checkbox"/>	
DESCRIBE BACKGROUND START <i>Machinery</i> STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START <i>Grey</i> STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START <i>Clear</i> STOP <input checked="" type="checkbox"/>
WIND SPEED START <i>5-10</i> STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>
AMBIENT TEMP START <i>72</i> STOP <input checked="" type="checkbox"/>	WET BULB TEMP -
RH % -	
Source Layout Sketch Draw North Arrow	

SOURCE NAME <i>Rock Recyclers</i>	
SOURCE ID NUMBER <i>C11 to C12</i>	
PROCESS EQUIPMENT <i>Conveyor to Conveyor</i>	OPERATING MODE <i>350TPH</i>
CONTROL EQUIPMENT	OPERATING MODE
DESCRIBE EMISSION POINT START <i>Transfer</i> STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START <i>10ft</i> STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START <i>10ft</i> STOP <input checked="" type="checkbox"/>
DISTANCE FROM OBSERVER START <i>30ft</i> STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START <i>NE</i> STOP <input checked="" type="checkbox"/>
DESCRIBE EMISSIONS START <i>Fugitive</i> STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START <i>Brown</i> STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>
FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED START <i>NA</i> STOP <input type="checkbox"/>	
DESCRIBE BACKGROUND START <i>Machinery</i> STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START <i>Grey</i> STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START <i>Clear</i> STOP <input checked="" type="checkbox"/>
WIND SPEED START <i>5-10</i> STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>
AMBIENT TEMP START <i>72</i> STOP <input checked="" type="checkbox"/>	WET BULB TEMP -
RH % -	
Source Layout Sketch Draw North Arrow	

OBSERVER'S NAME (PRINT) <i>Rosana Foco</i>		ORGANIZATION <i>Oranga & Associates Inc</i>	
OBSERVER'S SIGNATURE <i>Rosana Foco</i>	DATE <i>8/8/02</i>	CERTIFIED BY <i>Eastern Technical Assoc</i>	DATE

ADDRESS <i>Rock Recyclers 7500 Reaume Rd. Newport, RI 02846</i>
--

SOURCE NAME Rock RECYCLERS		
SOURCE ID NUMBER SCR1 to C14		
PROCESS EQUIPMENT Screen's Conveyor	OPERATING MODE 350 TPH	
CONTROL EQUIPMENT Water Sprays	OPERATING MODE "	
DESCRIBE EMISSION POINT		
START Transter	STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START 4ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 2ft STOP <input checked="" type="checkbox"/>	
DISTANCE FROM OBSERVER START 30ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>	
DESCRIBE EMISSIONS		
START Fugitive	STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>	
	FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>	
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED		
START NA	STOP <input checked="" type="checkbox"/>	
DESCRIBE BACKGROUND		
START Machinery	STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Blue STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>	
WIND SPEED START 5-10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>	
AMBIENT TEMP START 70 STOP <input checked="" type="checkbox"/>	WET BULB TEMP -	RH % -
Source Layout Sketch		Draw North Arrow

SOURCE NAME Rock RECYCLERS		
SOURCE ID NUMBER C14		
PROCESS EQUIPMENT Conveyor	OPERATING MODE 350TPH	
CONTROL EQUIPMENT	OPERATING MODE	
DESCRIBE EMISSION POINT		
START Point	STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START 10ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 10ft STOP <input checked="" type="checkbox"/>	
DISTANCE FROM OBSERVER START 20ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>	
DESCRIBE EMISSIONS		
START Fugitive	STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>	
	FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>	
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED		
START NA	STOP <input checked="" type="checkbox"/>	
DESCRIBE BACKGROUND		
START Machinery	STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Blue STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>	
WIND SPEED START 5-10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>	
AMBIENT TEMP START 70 STOP <input checked="" type="checkbox"/>	WET BULB TEMP -	RH % -
Source Layout Sketch		Draw North Arrow

SOURCE NAME Rock RECYCLERS		
SOURCE ID NUMBER C14 to C7		
PROCESS EQUIPMENT Conveyor & Conveyor	OPERATING MODE 350TPH	
CONTROL EQUIPMENT	OPERATING MODE	
DESCRIBE EMISSION POINT		
START Transter	STOP <input checked="" type="checkbox"/>	
HT ABOVE GROUND LEVEL START 15ft STOP <input checked="" type="checkbox"/>	HT RELATIVE TO OBSERVER START 15ft STOP <input checked="" type="checkbox"/>	
DISTANCE FROM OBSERVER START 30ft STOP <input checked="" type="checkbox"/>	DIRECTION FROM OBSERVER START NE STOP <input checked="" type="checkbox"/>	
DESCRIBE EMISSIONS		
START Fugitive	STOP <input checked="" type="checkbox"/>	
EMISSION COLOR START Brown STOP <input checked="" type="checkbox"/>	PLUME TYPE: CONTINUOUS <input type="checkbox"/>	
	FUGITIVE <input type="checkbox"/> INTERMITTENT <input type="checkbox"/>	
WATER DROPLETS PRESENT: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	IF WATER DROPLET PLUME: ATTACHED <input type="checkbox"/> DETACHED <input type="checkbox"/>	
POINT IN THE PLUME AT WHICH OPACITY WAS DETERMINED		
START NA	STOP <input checked="" type="checkbox"/>	
DESCRIBE BACKGROUND		
START Machinery	STOP <input checked="" type="checkbox"/>	
BACKGROUND COLOR START Blue STOP <input checked="" type="checkbox"/>	SKY CONDITIONS START Clear STOP <input checked="" type="checkbox"/>	
WIND SPEED START 5-10 STOP <input checked="" type="checkbox"/>	WIND DIRECTION START <input type="checkbox"/> STOP <input type="checkbox"/>	
AMBIENT TEMP START 70 STOP <input checked="" type="checkbox"/>	WET BULB TEMP -	RH % -
Source Layout Sketch		Draw North Arrow

OBSERVER'S NAME (PRINT)

Rosalia Foco

OBSERVER'S SIGNATURE

Rosalia Foco

DATE

8/8/02

ORGANIZATION

Derego & Associates, Inc.

CERTIFIED BY

Eastern Technical Assoc.

DATE

2/09/02

ADDRESS

**Rock Recyclers
7500 Leona Rd.****Newport, MI 48166**

ATTACHMENT B
THROUGHPUT RECORDS

ROCK RECYCLERS

FEB 2012	3/4" RAP	3/8" MINUS RAP	3/8" MINUS SRAP	3/8" PLUS RAP	1X3	21AA	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
No Operation in January 2012										
1	WED								10	
2	THU								10	
3	FRI								11	
4	SAT								8	
TOTAL		-	-	-	-	-		0 #DIV/0!	39.0	0
6	MON	CHUBB ROAD - RECYCLED AGGREGATES							30	
7	TUE	SAFETY MEETING								
8	WED					946	3.9	243	30.5	31
9	THU	AT TAYLOR								
10	FRI					411	1.7	242	30	14
11	SAT								6	0
TOTAL		-	-	-	-	1,357	6	242	96.5	14
13	MON					1,784	7.2	248	40.5	44
14	TUE					1,812	6.9	263	40.5	45
15	WED					1,743	6.7	260	40.5	43
16	THU				168	1,067	4.5	274	38.0	33
17	FRI				97	766	4.4	196	42.0	21
18	SAT								19.0	0.00
TOTAL		-	-	-	265	7,172	30	250	221	34
20	MON				157	1,351	5.4	279	40.5	37
21	TUE				248	1,911	7.5	288	40.5	53
22	WED				195	1,466	6.6	252	47.5	35
23	THU				118	897	3.5	290	40	25
24	FRI				204	1,448	6.8	243	40	41
25	SAT								6	
TOTAL		-	-	-	922	7,073	30	268	215	37
27	MON				203	1568	6.9	257	40	44
28	TUE				175	1283	6	243	44.5	33
29	WED	rain out								
TOTAL		-	-	-	378	2,851	13	250	84.5	38
MONTH END										
TOTALS		-	-	-	1,565	18,453	78	257	655	31

ROCK RECYCLERS

MAR 2012	3/4" RAP	3/8" MINUS RAP	SHINGLES	3/8" MINUS SRAP	3/8" PLUS RAP	1X3	21AA	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
CHUBB ROAD - RECYCLED AGGREGATES											
1 THU						103	816	5	204	40	23
2 FRI									#DIV/0!	30	0
3 SAT									#DIV/0!	6	0
4 SUN											
TOTAL	-	-	-	-	-	103	816	5	204	76.0	12
5 MON	AJAX PLANT #5 ROMULUS									30	
6 TUE										33	
7 WED		344		50				1.5	263	23	17
8 THU		1134		147				5.2	246	24	53
9 FRI		1839		173				7.2	279	25	80
10 SAT										6	0
11 SUN											
TOTAL	-	3,317	-	370	-	-	-	14	265	141.0	26
12 MON		1268		117				5	277	34.5	40
13 TUE		1835		199				7	291	30	68
14 WED		1952		200				6.8	316	31	69
15 THU		2726		393				8.7	359	35	89
16 FRI		2072		303				7.6	313	30	79
17 SAT											
18 SUN											
TOTAL	-	9,853	-	1,212	-	-	-	35	315	161	69
19 MON		2101		267				6.9	343	40	59
20 TUE		2045		263				7.3	316	30	77
21 WED		2317		348				8.1	329	39	68
22 THU		2234		323				8.1	316	40.5	63
23 FRI		1901		349				7.6	296	38.5	58
24 SAT										10	
25 SUN											
TOTAL	-	10,598	-	1,550	-	-	-	38	320	198	61
26 MON		1,730		255				6	331	40	50
27 TUE			91		1,947	317		6.1	386	40	59
28 WED			114		2,284	355		7.5	367	40	69
29 THU			143		2,498	393		8.8	345	45	67
30 FRI			133		2,185	397		7.2	377	32	85
31 SAT										6	
TOTAL	-	1,730	481	255	8,914	1,462	-	36	361	203.0	63
MONTH END											
TOTALS	-	25,498	481	3,387	8,914	1,565	816	127	320	779	52

ROCK RECYCLERS

APRIL 2012	3/4" RAP	3/8" MINUS	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	P219 METRO	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #5 ROMULUS										
2 MON			2410	551	122		8.7	354		#DIV/0!
3 TUE			1510	297	93		6.7	284		#DIV/0!
4 WED	MOVE PLANT IN YARD									
5 THU	1032						4	258		#DIV/0!
6 FRI	1898						8	246		#DIV/0!
7 SAT										
8 SUN										
TOTAL	2,930	-	-	3,920	848	215	-	27.1	292	0.0 #DIV/0!
9 MON	2303						8	284		#DIV/0!
10 TUE	2331						8	295		#DIV/0!
11 WED	1603						6	267		#DIV/0!
12 THU	2113						8	267		#DIV/0!
13 FRI	2046						7	284		#DIV/0!
14 SAT	1,972						7	282		#DIV/0!
15 SUN										
TOTAL	12,368	-	-	-	-	-	44	280	0.0	#DIV/0!
16 MON	MOVE AJAX PLANT #2 AUBURN HILLS							#VALUE!		#####
17 TUE								#DIV/0!		#DIV/0!
18 WED								#DIV/0!		#DIV/0!
19 THU								#DIV/0!		#DIV/0!
20 FRI								#DIV/0!		#DIV/0!
21 SAT								#DIV/0!		#DIV/0!
22 SUN								#DIV/0!		#DIV/0!
TOTAL	-	-	-	-	-	-	0	#DIV/0!	0.0	#DIV/0!
23 MON								#DIV/0!		#DIV/0!
24 TUE								#DIV/0!		#DIV/0!
25 WED								#DIV/0!		#DIV/0!
26 THU								#DIV/0!		#DIV/0!
27 FRI		1177	98				4	327		#DIV/0!
28 SAT		1205	106				4	328		#DIV/0!
29 SUN										
TOTAL	-	2,382	204	-	-	-	8	327	0.0	#DIV/0!
30 MON		2049	268				7	317		#DIV/0!
TOTAL	-	4,431	472	-	-	-	7	672	0.0	#DIV/0!
MONTH END										
TOTALS	15,298	6,813	676	3,920	848	215	86	321	-	#DIV/0!

ROCK RECYCLERS

MAY 2012	3/4" RAP	3/8" MINUS	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	P219 METRO	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #2 BALD MOUNTAIN										
1 TUE		1,216	209					#DIV/0!	33.5	43
2 WED		1,650	282					#DIV/0!	33	59
3 THU		2,057	270					#DIV/0!	33	71
4 FRI				1,212	203	67	5	296	33	45
5 SAT				276	38	13	1	327	26	13
TOTAL	-	4,923	761	1,488	241	80	6	1249	158.5	47
7 MON				2,379	394	133	8.6	338	33	88
8 TUE				1,597	268	121	5.2	382	32.5	61
9 WED				2,749	425	124	8.9	371	32.5	101
10 THU				2,739	423	140	9	367	33	100
11 FRI				2,331	450	127	7.5	388	32	91
12 SAT	1724						6.1		18.5	
13 SUN										
TOTAL	1,724	-	-	11,795	1,960	645	45	356	181.5	89
14 MON	3176						10.2	311	33.5	95
15 TUE	2760						8.4	329	34.5	80
16 WED	AJAX PLANT #3 CROOKS RD									
17 THU									31	0
18 FRI				871	215	45	4	283	20	57
19 SAT										
20 SUN										
TOTAL	5,936	-	-	871	215	45	23	313	152.00	46
21 MON				2,205	416	111	9.2	297	35	78
22 TUE				2,506	385	117	9.5	317	35	86
23 WED				2,335	416	115	9.8	292	35	82
24 THU				900	239	40	3	393	35	34
25 FRI									10	
26 SAT										
27 SUN										
TOTAL	-	-	-	7,946	1,456	383	32	311	150	65
28 MON	MEMORIAL DAY									
29 TUE				2,010	445	87	8.7	292	35	73
30 WED				2,340	499	115	10.2	290	34.5	86
31 THU				1,950	426	97	8.2	302	39.5	63
TOTAL	-	-	-	6,300	1,370	299	27	294	109	73
MONTH END										
TOTALS	7,660	4,923	761	28,400	5,242	1,452	133	366	751	64

ROCK RECYCLERS

JUNE 2012	3/4" RAP	3/8" MINUS	3/8" PLUS RAP	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	P219 METRO	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #3 CROOKS RD											
1 FRI				1701	464	95		7	342	26.5	85
2 SAT										12	
3 SUN											
TOTAL	-	-	-	1,701	464	95		7	357	39	59
4 MON				2277	693			9.6	309	35	85
5 TUE				1955	462			7.7	314	36.5	66
6 WED	3,045							8.8	346	32	95
7 THU	2,993							8.4	356	32.5	92
8 FRI	436							1.5	291	32.5	13
9 SAT										20.0	
10 SUN											
TOTAL	6,474	-	-	4,232	1,155	-		36	329	188.5	63
11 MON	AJAX PLANT #6 BRIGHTON										33
12 TUE											33
13 WED	940							3.4	276	33.5	28
14 THU	1,652							5.1	324	33	50
15 FRI	DOWN										29
16 SAT										6.0	
17 SUN											
TOTAL	2,592							9	305	167.5	15
18 MON	1,952							6.1	320	32	61
19 TUE	DOWN										31
20 WED	DOWN										28
21 THU	510							3.4	150	40.5	13
22 FRI	DOWN										25.5
23 SAT										6.0	
24 SUN											
TOTAL	2,462	-	-	-	-	-		10	259	163.0	15
25 MON	1,057							3.4	311	30	35
26 TUE	1,184	412	43					9.2	178	35	47
27 WED		450	38	1800	182	47		8.1	311	35.5	71
28 THU				1630	244	95		6	328	25	79
29 FRI				2084	312	156		7.2	354	26	98
30 SAT				1766	264	176		6.8	324.41	26.0	84.85
TOTAL	2,241	862	81	7,280	1,002	474		41	305	177.5	67
MONTH END											
TOTALS	13,769	862	81	13,213	2,621	569		101	307	735	43

ROCK RECYCLERS

JULY 2012	3/4" RAP	3/8" MINUS	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH		
AJAX PLANT #6 BRIGHTON											
2	MON		1458	218	123	5	375	30	60		
3	TUE		2256	338	175	8	338	30	92		
4	WED							8			
5	THU		1653	247	138	6	329	29	70		
6	FRI		1791	268	129	7	304	30	73		
7	SAT							24			
8	SUN										
TOTAL		-	-	-	7,158	1,071	565	26	355	151	58
AJAX PLANT #2 BALD MTN											
9	MON							38			
10	TUE	612				2.2	278	36	17		
11	WED	2,533				8.2	309	34	75		
12	THU	3,265				10.5	311	35	93		
13	FRI	3,317				10.4	319	33.5	99		
14	SAT	1,866				6.2	300.97	26.5	70.42		
15	SUN										
TOTAL		11,593	-	-	-	-	-	38	309	203.0	57
AJAX PLANT #1 NEW HAVEN											
16	MON							33			
17	TUE	901				2.9	311	31	29		
18	WED	2,269				7.9	287	35	65		
19	THU	1,403				3.9	360	35	40		
20	FRI	2,340				7.9	296	34	69		
21	SAT		1344	188	67	5.1	314	30	53		
22	SUN										
TOTAL		6,913				28	250	198.0	35		
AJAX PLANT #5 INKSTER											
23	MON		2111	353	139	7.5	347	33	79		
24	TUE							33			
25	WED		705	105	37	2.4	353	31.5	27		
26	THU		2533	379	168	8.6	358	31.5	98		
27	FRI		1945	291	99	6.5	359	30	78		
28	SAT							26.0			
29	SUN										
TOTAL		-	-	-	7,294	1,128	443	25	372	185.0	48
30	MON		2484	298	134	7.5	389	31.5	93		
31	TUE		2630	368	126	8.2	381	31.5	99		
TOTAL		-	-	-	5,114	666	260	16	401	63.0	96
MONTH END											
TOTALS		18,506	-	-	19,566	2,865	1,268	132	319	800	53

ROCK RECYCLERS

AUG 2012	3/4" RAP	3/8" MINUS		3/8" MINUS SRAP	3/8" PLUS	SHINGLE S	P219 METRO	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH	
AJAX PLANT #5 INKSTER												
1	WED			2530	379	142		8	407	31.5	97	
2	THU	PLANT DOWN								31		
3	FRI									23.5		
4	SAT											
5	SUN											
TOTAL		-	-	-	2,530	379	142	8	426	86	35	
6	MON	2,806						8.2	342	10.5	267	
7	TUE	2,132						5.9	361	20	107	
8	WED	2,716						7.9	344	20	136	
9	THU	PLANT DOWN								26		
10	FRI											
11	SAT											
12	SUN											
TOTAL		7,654	-	-	-	-	-	22	348	76.5	100	
13	MON	1,713						4.9	350	34	50	
14	TUE	1,211						3.2	378	30	40	
15	WED	2,345						6.9	340	30	78	
16	THU	2,401						7.7	312	30	80	
17	FRI									9		
18	SAT									6.0		
19	SUN											
TOTAL		7,670						23	338	139.0	55	
20	MON	1,809						5.8	312	30	60	
21	TUE	2,619						7.9	332	30	87	
22	WED	2,246						6.9	326	34	66	
23	THU	AJAX PLANT #3 CROOKS									35.5	
24	FRI									31.5		
25	SAT		749	112				2.9	297	24	36	
26	SUN											
TOTAL		6,674	749	112	-	-	-	24	321	185.0	41	
27	MON		1551	170				5.2	331	30	57	
28	TUE		2352	232				7.9	327	30	86	
29	WED		2414	289				8.1	334	30	90	
30	THU		2122	210				6.7	348	30	78	
31	FRI									8		
TOTAL		-	8,439	901	-	-	-	28	335	128.0	73	
MONTH END												
TOTALS		21,998	9,188	1,013	2,530	379	142	104	340	615	58	

ROCK RECYCLERS

SEPT 2012	3/4" RAP	3/8" MINUS	3/8" PLUS RAP	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	P219 METRO	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #3 CROOKS											
										#DIV/0!	#DIV/0!
1	SAT										
2	SUN										
TOTAL		-	-	-	-	-	-	0	#DIV/0!	-	#DIV/0!
3	MON	HOLIDAY									
4	TUE		2149	236				7.4	322	30	80
5	WED	2,771						8.1	342	30	92
6	THU	1,339						4	335	31	43
7	FRI	2,594						7.9	328	31	84
8	SAT										
9	SUN										
TOTAL		6,704	2,149	236	-	-	-	27	332	122.0	75
10	MON	2,254						6.9	327	30	75
11	TUE	2,381						7.4	322	30	79
12	WED	2,784						8.4	331	30	93
13	THU	MAINTENANCE								30	
14	FRI									12	
15	SAT										
16	SUN										
TOTAL		7,419						23	327	132.0	56
17	MON	3,053						8.5	359	30	102
18	TUE	2,148						6.5	330	30	72
19	WED		1446	236				6.1	276	30	56
20	THU				2511	351		8.7	329	30.5	94
21	FRI									38.5	0
22	SAT									5	
23	SUN										
TOTAL		5,201	1,446	236	2,511	351	-	30	327	120.5	81
24	MON	AJAX PLANT #5 INKSTER								30	
25	TUE		1646	246				5.8	326	30	63
26	WED		2621	393				9.5	317	32	94
27	THU		2640	396				10	304	33	92
28	FRI		2613	391				9.4	320	32	94
29	SAT		1774	230				6.8	295	28	72
TOTAL		-	11,294	1,656	-	-	-	42	312	185.0	70
MONTH END											
TOTALS		19,324	14,889	2,128	2,511	351	-	121	323	560	71

ROCK RECYCLERS

OCT 2012	3/4" RAP	3/8" MINUS	3/8" PLUS RAP	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	4G	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH	
AJAX PLANT #5 INKSTER												
1	MON	2079	270					8	301	30	78	
2	TUE			2074	248	111		7	329	32	76	
3	WED	DAN'S US 23								35		
4	THU							8	0	36	0	
5	FRI					43	218	8	33	47.5	5	
6	SAT					379	1898	8	285	38.5	59	
7	SUN									38.0		
TOTAL		-	2,079	270	2,074	248	533	2,116	39	146	257	20
8	MON					409	2045	8.4	292	38.5	64	
9	TUE					312	1551	6.8	275	34.5	54	
10	WED					338	1692	7.7	264	36	56	
11	THU	250						2	125	34.5	7	
12	FRI	AJAX PLANT #6 BRIGHTON								30		
13	SAT	708						2.6	272	22	32	
14	SUN											
TOTAL		958	-	-	-	-	1,059	5,298	28	112	195.5	10
15	MON	3,043						9.5	320	33	92	
16	TUE	3,011						9.4	320	33	91	
17	WED	1,908						5.8	329	32	60	
18	THU	3,129						9.7	323	33	95	
19	FRI			1318	158	91		4.5	348	32	49	
20	SAT			2421	266	167		8.5	336	30	95	
21	SUN											
TOTAL		11,091	-	-	3,739	424	258	-	47	333	193.0	80
22	MON		997	149	1821	254	141	10.3	326	34	99	
23	TUE							9.3	0	34	0	
24	WED							9.4	0	35	0	
25	THU	AJAX PLANT #5 INKSTER								35		
26	FRI	1322	171					4.8	311	32	47	
27	SAT											
28	SUN											
TOTAL		-	2,319	320	1,821	254	141	34	148	170.0	29	
29	MON		2220	288				8.3	302	30	84	
30	TUE		1615	209				6.7	272	30	61	
31	WED		1608	208				6.5	279	30	61	
TOTAL		-	5,443	705	-	-	-	22	286	90.0	68	
MONTH END												
TOTALS		12,049	9,841	1,295	7,634	926	1,991	169	200	906	37	

ROCK RECYCLERS

NOV 2012	3/4" RAP	3/8" MINUS	3/8" PLUS RAP	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	4G	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #5 INKSTER											
1	THU	2,237	290					9	294	30	84
2	FRI									32	
3	SAT										
4	SUN										
TOTAL		2,237	290	-	-	-	-	9	294	62	41
5	MON		1931	251				7.5	291	30	73
6	TUE		1106	143	1009	131	70	7.8	315	30	82
7	WED				2300	351	131	7.6	366	30	93
8	THU	2,647						8.2	323	30	88
9	FRI									8	
10	SAT										
11	SUN										
TOTAL		2,647	3,037	394	3,309	482	201	31	330	128.0	79
12	MON		1680	252				6.2	312	30	64
13	TUE		2372	355				8.6	317	30	91
14	WED		2338	351				8.4	320	27	100
15	THU		2060	309				7.7	308	20	118
16	FRI										
17	SAT										
18	SUN										
TOTAL		-	8,450	1,267	-	-	-	31	314	107.0	91
19	MON		2165	324				8.1	307	30	83
20	TUE		1692	253	349	52	21	8	296	30	79
21	WED				1906	285	120	7.8	296	30	77
22	THU	Holiday									
23	FRI										
24	SAT										
25	SUN										
TOTAL		-	3,857	577	2,255	337	141	24	306	90.0	80
26	MON				2345	351	129	8.7	325	28	101
27	TUE				2469	370	186	8.9	340	30	101
28	WED				1596	282	118	6.1	327	30	67
29	THU									30	
30	FRI										
TOTAL		-	-	-	6,410	1,003	433	24	349	118.0	66
MONTH END											
TOTALS		4,884	15,634	2,238	11,974	1,822	775	118	316	505	75

ROCK RECYCLERS

DEC 2012	3/4" RAP	3/8" MINUS	3/8" PLUS RAP	3/8" MINUS SRAP	3/8" PLUS	SHINGLES	4G	PLANT HOURS	TONS PER HOUR	HOURS WORKED	TPMH
AJAX PLANT #5 INKSTER											
3	MON								#DIV/0!		#DIV/0!
4	TUE								#DIV/0!		#DIV/0!
5	WED	Down For Maintenance							#####		#VALUE!
6	THU								#DIV/0!		#DIV/0!
7	FRI								#DIV/0!		#DIV/0!
8	SAT								#DIV/0!		#DIV/0!
9	SUN								#DIV/0!		#DIV/0!
TOTAL		-	-	-	-	-	-	0	#DIV/0!	-	#DIV/0!
10	MON								#DIV/0!		#DIV/0!
11	TUE								#DIV/0!		#DIV/0!
12	WED								#DIV/0!		#DIV/0!
13	THU								#DIV/0!		#DIV/0!
14	FRI								#DIV/0!		#DIV/0!
15	SAT								#DIV/0!		#DIV/0!
16	SUN								#DIV/0!		#DIV/0!
TOTAL		-	-	-	-	-	-	0	#DIV/0!	0.0	#DIV/0!
17	MON								#DIV/0!		#DIV/0!
18	TUE								#DIV/0!		#DIV/0!
19	WED								#DIV/0!		#DIV/0!
20	THU								#DIV/0!		#DIV/0!
21	FRI								#DIV/0!		#DIV/0!
22	SAT								#DIV/0!		#DIV/0!
23	SUN								#DIV/0!		#DIV/0!
TOTAL		-	-	-	-	-	-	0	#DIV/0!	0.0	#DIV/0!
24	MON								#DIV/0!		#DIV/0!
25	TUE								#DIV/0!		#DIV/0!
26	WED								#DIV/0!		#DIV/0!
27	THU								#DIV/0!		#DIV/0!
28	FRI								#DIV/0!		#DIV/0!
29	SAT								#DIV/0!		#DIV/0!
30	SUN								#DIV/0!		#DIV/0!
TOTAL		-	-	-	-	-	-	0	#DIV/0!	0.0	#DIV/0!
31	MON								#DIV/0!		#DIV/0!
TOTAL		-	-	-	-	-	-	0	#DIV/0!	0.0	#DIV/0!
MONTH END											
TOTALS		-	-	-	-	-	-	-	#DIV/0!	-	#DIV/0!

ATTACHMENT C
DAILY OPERATOR RECORDS
DETAILING WATER APPLICATION AND MAINTENANCE

Rock Recyclers
~~THY~~ AT AJAXHS
 PLANT NAME

DELAY REPORT

UNCONTROLLED DOWN TIME

- DELAY CLASS**
 1 ELECTRICAL
 2 MECHANICAL
 3 NO FEED
 4 SLAB
 5 LOADER
 6 PLUG UP
 7 WEATHER
 8 OTHER

- DELAY AREA**
 A. CONVEYOR
 B. CRUSHER
 C. SCREEN
 D. CHUTE
 E. FEEDER
 F. MAGNET
 G. GENERATOR
 H. OTHER

DATE: 10/15/12

PLANT: CRUSH PLANT

OPERATOR: ~~MANV~~ JEFF

MANAGER: Tom Downs

ROLLUP START AND STOP TIME

TIME DOWN	TIME UP	TOTAL TIME	DELAY CLASS	DELAY AREA	DELAY DESCRIPTION
					START UP 6:22
8:50	9:17	27m	06	D	chute plugged up
					SHUT DOWN 4:30

Total Buckets:

Weather Conditions: FINE

Comments:

Filled Water Truck 8:20
 For Plant dust control

Hour Meter

PM

AM

Day Total

9.5

Scale Reading

PM

AM

Day Total

0

3043 TONS

Crushing 3/4" RAP

Rock Reclaimer @

AJAX #15

DELAY REPORT

~~XXXXXXXXXX~~
PLANT NAME

UNSCHEDULED DOWN TIME

- | | |
|--------------------|-------------------|
| DELAY CLASS | DELAY AREA |
| 1 ELECTRICAL | A. CONVEYOR |
| 2 MECHANICAL | B. CRUSHER |
| 3 HO PNEU | C. SCREEN |
| 4 BLAB | D. CHUTE |
| 5 LOADER | E. FREDER |
| 6 PLUG UP | F. MAGNET |
| 7 WEATHER | G. GENERATOR |
| 8 OTHER | H. OTHER |

DATE: 10/16/12

PLANT: ORISH PLANT

OPERATOR: ~~XXXXXX~~ Jeff

MANAGER: Tom Down

INCLUDE START AND STOP TIME

TIME DOWN	TIME UP	TOTAL TIME	DELAY CLASS	DELAY AREA	DELAY DESCRIPTION
					START UP 6:32
1:37	2:08	31m away	M	B	Crusher plugged up.
					SHUT DOWN 4:30

Total Bunkets: _____ Weather Conditions: FAIR

Comments:

Filled water truck up at 7:30 am for plant

Hour Meter	
PM	
AM	
Day Total	9.4

Scale Reading	
PM	
AM	
Day Total	3/4 3011 TONS

Crushing 3/4" RAP

Rock Recycler

DELAY REPORT

~~PLANT NAME~~
PLANT NAME

- UNRECORDED DOWN TIME**
- | | |
|--------------------|-------------------|
| DELAY CLASS | DELAY AREA |
| 1 ELECTRICAL | A. CONVEYOR |
| 2 MECHANICAL | B. CRUSHER |
| 3 NO FEED | C. SCREEN |
| 4 SLAB | D. CHUTE |
| 5 LOADER | E. FEEDER |
| 6 PLUG UP | F. MAGNET |
| 7 WEATHER | G. GENERATOR |
| 8 OTHER | H. OTHER |

DATE: 10/17/12

PLANT: CRUSH PLANT

OPERATOR: ~~Mark~~ Jeff

MANAGER: Tom Downs

INCLUDE START AND STOP TIME

TIME DOWN	TIME UP	TOTAL TIME	DELAY CLASS	DELAY AREA	DELAY DESCRIPTION
					START UP 6:20
8:15	9:30	1:15	6	D	chute plugged
10:20	2:00	3:40	5	H	Hyd. line on load blew
					SHUT DOWN 4:30

Total Buckets:

Weather Conditions: FAIR

Comments:

Filled water truck at

9:50

Hour Meter

PM

AM

Day Total

5.8

Scale Reading

PM

AM

Day Total

19.08 tons

Crushing 3/4" RAP

Rock Recycle
 Taylor 
 PLANT NAME

DELAY REPORT

- UNSCHEDULED DOWN TIME**
- | | |
|--------------------|-------------------|
| DELAY CLASS | DELAY AREA |
| 1 ELECTRICAL | A. CONVEYOR |
| 2 MECHANICAL | B. CRUSHER |
| 3 NO FEED | C. SCREEN |
| 4 SLAB | D. CHUTE |
| 6 LOADER | E. FENDER |
| 8 PLUG UP | F. MAGNET |
| 7 WEATHER | G. GENERATOR |
| 9 OTHER | H. OTHER |

DATE: 10/18/12

PLANT: CRUSH PLANT

OPERATOR: MIV JEFF

MANAGER: Tom Down

INCLUDE START AND STOP TIME

TIME DOWN	TIME UP	TOTAL TIME	DELAY CLASS	DELAY AREA	DELAY DESCRIPTION
					START UP 6:35
9:10	9:26	16 ^m	6	B	crusher plugged up
					SHUT DOWN 4:30

Total Buckets: _____ Weather Conditions: Fair

Comments:

filled water truck 12:45 for plant	Hour Meter	
	PM	
	AM	
	Day Total	9.7
Crushing 3/4 RAP	Scale Reading	
	PM	
	AM	
	Day Total	3129 TONS

Rock Recyclers

~~7343790313~~ @ 4/28/15

DELAY REPORT

PLANT NAME

- UNSCHEDULED DOWNTIME**
- | | |
|--------------------|-------------------|
| DELAY CLASS | DELAY AREA |
| 1 ELECTRICAL | A. CONVEYOR |
| 2 MECHANICAL | B. CRUSHER |
| 3 NO FEED | C. SCREEN |
| 4 SLAB | D. CHUTE |
| 5 LOADER | E. FEEDER |
| 6 PLANT UP | F. MAGNET |
| 7 WEATHER | G. GENERATOR |
| 8 OTHER | H. OTHER |

DATE: 10/19/12

PLANT: CRUSH PLANT

OPERATOR: ~~Ray~~ Jeff

MANAGER: Tom Downs

INCLUDE START AND STOP TIME

TIME DOWN	TIME UP	TOTAL TIME	DELAY CLASS	DELAY AREA	DELAY DESCRIPTION
					START UP 12:10
		6:10 ^{less}			Change Plant over
					SHUT DOWN 4:30

Total Buckets:

Weather Conditions:




Comments:

Switched plant over to start making 3/8" S RAP
 - Change screens
 - Add shingle hopper
 - move conveyors around.







Hour Meter	
PM	
AM	
Day Total	4.4
Scale Reading	
PM	
AM	
Day Total	3/8" 1518 TONS


shingles 91 TONS

3/8" 1518 TONS



ATTACHMENT D
EQUIPMENT LABEL PHOTOGRAPHS





History for Detroit, MI

Monday, January 24, 2005

Monday, January 24, 2005

« Previous Day

January

24

2005

[View](#)

Next Day »

[Daily](#)

[Weekly](#)

[Monthly](#)

[Custom](#)


	Actual	Average	Record
Temperature			
Mean Temperature	17 °F	-	
Max Temperature	28 °F	33 °F	57 °F (1950)
Min Temperature	6 °F	21 °F	-13 °F (1963)
Degree Days			
Heating Degree Days	48		
Moisture			
Dew Point	12 °F		
Average Humidity	70		
Maximum Humidity	78		
Minimum Humidity	59		
Precipitation			
Precipitation	0.00 in	-	- ()
Sea Level Pressure			
Sea Level Pressure	30.03 in		
Wind			
Wind Speed	10 mph (SW)		
Max Wind Speed	15 mph		
Max Gust Speed	21 mph		
Visibility	10 miles		
Events	Snow		

Averages and records for this station are not official NWS values.

T = Trace of Precipitation, MM = Missing Value

Source: NWS Daily Summary

[Seasonal Weather Averages](#)



Certify This Report

Hourly Observations

Time (EST)	Temp.	Windchill	Dew Point	Humidity	Pressure	Visibility	Wind Dir	Wind Speed	Gust S
12:53 AM	7.0 °F	-8.3 °F	-2.0 °F	67%	30.32 in	10.0 mi	SW	11.5 mph	-
1:53 AM	6.1 °F	-10.2 °F	-2.0 °F	69%	30.28 in	10.0 mi	SW	12.7 mph	-
2:53 AM	7.0 °F	-9.8 °F	-2.0 °F	67%	30.26 in	10.0 mi	SW	13.8 mph	-
3:53 AM	9.0 °F	-5.9 °F	-2.9 °F	59%	30.23 in	10.0 mi	SW	11.5 mph	-
4:53 AM	9.0 °F	-5.1 °F	-2.0 °F	61%	30.20 in	10.0 mi	SSW	10.4 mph	-
5:53 AM	10.0 °F	-5.2 °F	-0.9 °F	61%	30.14 in	10.0 mi	SSW	12.7 mph	-

Show full METARS | METAR FAQ | Comma Delimited File

Time (EST)	Temp.	Windchill	Dew Point	Humidity	Pressure	Visibility	Wind Dir	Wind Speed	Gust S
6:53 AM	10.9 °F	-5.4 °F	1.0 °F	64%	30.12 in	10.0 mi	SSW	15.0 mph	-
7:53 AM	12.9 °F	-2.8 °F	3.0 °F	65%	30.07 in	10.0 mi	SSW	15.0 mph	20.7 m
8:53 AM	14.0 °F	1.2 °F	5.0 °F	67%	30.06 in	10.0 mi	SW	10.4 mph	-
9:53 AM	16.0 °F	2.3 °F	7.0 °F	68%	30.03 in	10.0 mi	SW	12.7 mph	-
10:53 AM	17.1 °F	4.3 °F	9.0 °F	71%	30.00 in	10.0 mi	SSW	11.5 mph	-
11:53 AM	19.0 °F	5.6 °F	10.9 °F	71%	29.96 in	7.0 mi	SSW	13.8 mph	-
12:53 PM	21.0 °F	7.6 °F	12.0 °F	68%	29.93 in	10.0 mi	SSW	15.0 mph	-
1:53 PM	23.0 °F	11.7 °F	15.1 °F	72%	29.90 in	10.0 mi	SW	11.5 mph	-
2:35 PM	24.8 °F	14.6 °F	15.8 °F	69%	29.85 in	10.0 mi	SW	10.4 mph	-
2:53 PM	25.0 °F	14.8 °F	16.0 °F	69%	29.89 in	10.0 mi	SW	10.4 mph	-
3:53 PM	26.1 °F	20.5 °F	18.0 °F	71%	29.90 in	10.0 mi	SSW	4.6 mph	-
4:53 PM	28.0 °F	21.7 °F	19.9 °F	72%	29.92 in	10.0 mi	West	5.8 mph	-
5:53 PM	28.0 °F	20.8 °F	19.9 °F	72%	29.94 in	10.0 mi	West	6.9 mph	-
6:53 PM	28.0 °F	22.8 °F	21.0 °F	75%	29.96 in	10.0 mi	West	4.6 mph	-
7:19 PM	28.4 °F	22.2 °F	21.2 °F	74%	29.93 in	10.0 mi	West	5.8 mph	-
7:37 PM	28.4 °F	24.6 °F	21.2 °F	74%	29.94 in	10.0 mi	West	3.5 mph	-
7:53 PM	28.0 °F	24.2 °F	21.9 °F	78%	29.98 in	10.0 mi	West	3.5 mph	-
8:07 PM	28.4 °F	24.6 °F	21.2 °F	74%	29.95 in	10.0 mi	West	3.5 mph	-
8:53 PM	28.0 °F	22.8 °F	21.9 °F	78%	29.99 in	10.0 mi	West	4.6 mph	-
9:53 PM	28.9 °F	22.8 °F	21.9 °F	75%	30.00 in	10.0 mi	West	5.8 mph	-
10:53 PM	28.0 °F	24.2 °F	21.9 °F	78%	30.00 in	10.0 mi	WNW	3.5 mph	-
11:53 PM	28.0 °F	-	21.9 °F	78%	29.99 in	10.0 mi	Calm	Calm	-

[Show full METARS](#) | [METAR FAQ](#) | [Comma Delimited File](#)