



# STAFF REPORT

Michigan Department of Environmental Quality, Waste Management and Radiological Protection Division

- |  |  |  |  |
|--|--|--|--|
| <input type="checkbox"/> Hazardous Waste/Pt.111        | <input type="checkbox"/> Liquid Ind.Waste/Pt.121 | <input type="checkbox"/> Complaint Inspection            | <input type="checkbox"/> Corrective Action   |
| <input checked="" type="checkbox"/> Solid Waste/Pt.115 | <input type="checkbox"/> Scrap tire/Pt.169       | <input type="checkbox"/> Compliance Inspection           | <input type="checkbox"/> Sampling Inspection |
|  | <input type="checkbox"/> Other _____             | <input type="checkbox"/> Construction/Closure Inspection | <input type="checkbox"/> Telephone Call      |
|  |  | <input type="checkbox"/> Permitting Inspection           | <input type="checkbox"/> Meeting Notes       |
|  |  | <input type="checkbox"/> PEAS Investigation              | <input type="checkbox"/> Other _____         |

Facility/Site Name <i>Arbor Hills Landfill</i>	Date/Time <i>3/28/19 9:30am</i>
Address	Facility/Site Number
Participants/Contacts <i>Mank Johnson, Todd Whittle, Kelly Rooney</i>	Staff: Lawrence Bean <i>Scott Miller, Mike, Greg, Diane</i>

REFERRED TO:

REMARKS:

*Area of subsidence about 1 acre on the north slope, some cracks in that area released some gas resulting in some complaints. The area is now covered. About 20 wells on top of the LF have elevated temperatures. The wells need to be dewatered. We have vacuum. we need to get water out of the wells and replace wells that cannot be fixed. This work will take a month. Asbestos loads will be covered in the asbestos pit after each load. The storm water detention pond was sampled for leachate parameters but not PFAS. We expect a reduction in odors by September after dewatering wells & getting vacuum on the wells. The construction work will continue through the summer.*

DISTRIBUTION/CC:

Signature *Lawrence Bean*

Page 1 of 1

