

## STAFF REPORT

Michigan Department of Environmental Quality, Waste Management and Radiological Protection Division

Hazardous Waste/Pt.111 Solid Waste/Pt.115	Liquid Ind.Waste/Pt.121 Scrap tire/Pt.169 Other		Complaint Inspection Compliance Inspection Construction/Closure Inspection Permitting Inspection PEAS Investigation	Corrective Action Sampling Inspection Telephone Call Meeting Notes Other	
Facility/Site Name  HVAON WILLS  Address  (083) Fi	Landfill ve Mile Rd Bli	1	B. Northville	Date/Time 9:30 Facility/Site Number	
Participants/Contacts Mark Johnson				Staff: Lawrence Bean Aubrey Proctor	
REFERRED TO:					
REMARKS: A Secondary 23.2"					
Cell 4 sump is at 52.5" due to maintenance of the					
leachate discharge line that forced the teachate system					
to shut down for 14 hours yesterday					
A new gas well was installed within 30 yards (282R) of the					
subsidence area. The well is producing good flow & high quality					
methane.					
Well 285R an elevated temperature well-The temp is					
132° F. No co detected. This is above the subsidence and					
so it is good data of the elevated temperature area. This					
indicates heat from chemical reactions but not combustion.					
The TSOI Fumpoward evaluated. Leachate was being pumped and flowing					
into the containment area, A permanent sump will be installed					
with pipes to the leachate tanks within 2 weeks. The pump					
within the gas well near TSOI was fixed at this time. That					
will reduce the amount of feachate flowing into the containmen					
area. No leachate is being discharged to surface water.					
A VN was sent on 124/19 identifying violations exceedances of					
leachate levels a action flow rate in Cell 4. Advanced is still					
working on the cause of the AFR exceedances.					
DISTRIBUTION/CC:					
Signature	Bean.		F	Page 1 of 2	

**STAFF REPORT**Michigan Department of Environmental Quality, Waste Management and Radiological Protection Division

Ander Hills Landfill	H/10/19				
REMARKS:	/ -				
The compost area was evaluated. The ope	eration				
looked very good. Incomming material	was being				
ground and then placed into windrows.	. A normal				
compost earthy smell was detected next +	to the piles				
and windrows. There were no nuisuna	e odons, Wind				
was out of the east. Mark evaluated +	the compost				
operation and discussed cary issues with	the compost				
operators. He determined that the nuisance odons from					
compost in 2018 were related to taking city of					
Detroit compost that was a narrobic when it arrived					
and Amber Hills operators placed it in a large pile					
which made it worse. Appen Hills - Advanced Disposal					
will not accept the city of Detroit com,	oust from				
this point forward.					
Storm water let downs on the west s	lope that				
extend under the west temp cap a	re being				
eliminated. The pipes have cornoded re	sultingin				
gas migration through the pipes aroun	ed the temp				
cup. The cup will be cut, pipes removed, clay packed					
and then the temp cap will be resealed. This					
work has stanted & will reduce gas	emissions,				
DISTRIBUTION/CC:					
Signature: Lawrence Bean Lawrence Blan P	ageof				